



City of Chattanooga

Mayor Andy Berke

July 27, 2016

VIA CERTIFIED MAIL

Ms. Sara Janovitz
Environmental Engineer
Clean Water Enforcement Branch
US EPA-Region 4
61 Forsyth Street, SW
Atlanta, GA 30303

RE: *United States of America et. al. v. City of Chattanooga, No. 1:12-cv-0024*
Semi-Annual Work Progress Report No. 6 – January, 2016 to June, 2016

Dear Ms. Janovitz:

On behalf of the City of Chattanooga, Tennessee ("City"), and in accordance with the Consent Decree entered by the United States District Court for the Eastern District of Tennessee (Southern Division), on April 24, 2013, in the case styled the United States of America et. al. v. City of Chattanooga, No. 1:12-cv-0024 ("Consent Decree"), we are submitting to both the Environmental Protection Agency ("EPA") and the Tennessee Department of Environment and Conservation ("TDEC") the sixth semi-annual work progress report required pursuant to paragraph 39 of the Consent Decree. This report is also being submitted in accordance with the letter from Denise Diaz, dated September 16, 2013, establishing the dates for reporting under the Consent Decree.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering such information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Ms. Sara Janovitz
July 27, 2016
Page Two

Please let me know if you have any questions regarding our submittal.

Sincerely,



Michael C. Patrick, P.E.
Director, Waste Resources Division

Enclosure

cc: Karl Fingerhood, Esq., US DOJ
Chief, Environmental Enforcement Section, US DOJ
Chief, Clean Water Enforcement Branch, US EPA Region 4
Bill Bush, Esq., US EPA
Sohnia Hong, Office of the Attorney General
Enforcement Coordinator, Water Pollution Control, TDEC
Shelby Ward, TN Clean Water Network
Adam Sowatzka, Esq., King & Spalding
Mike Marino, P.E., Jacobs Engineering



Semi-Annual Work Progress Report No. 6

January 1 – June 30, 2016

Prepared for

**Environmental Protection Agency and
Tennessee Department of Environment and
Conservation**

City of Chattanooga
Waste Resources Division
Consent Decree Program
Case No. 1:12-cv-00245

Prepared by

City of Chattanooga
Waste Resources Division

Submitted by

JACOBS
Jacobs Engineering Group Inc.
Consent Decree Program Manager

Chattanooga, Tennessee

July 27, 2016

Contents

1.0	Executive Summary	1
2.0	Introduction	3
2.1	Purpose	3
2.2	Requirements	3
2.3	Report Structure	3
3.0	Work Progress.....	4
3.1	Capacity, Management, Operations and Management (“CMOM”) Programs	4
3.1.1	CMOM-Sewer Overflow Response Protocol (completed)	4
3.1.2	CMOM-Emergency Response Plan (completed)	4
3.1.3	CMOM-Fats, Oils, and Grease (“FOG”) Mgmt. Plan (completed)	4
3.1.4	CMOM-Gravity Line Preventive Maintenance Program (completed).....	4
3.1.5	CMOM-Pump Station Operations Program (completed).....	4
3.1.6	CMOM-Pump Station Preventive Maintenance Program (completed)	4
3.1.7	CMOM-Hydraulic Model Development (completed).....	4
3.1.8	CMOM-Capacity Assurance Program (“CAP”) (submitted)	5
3.1.9	CMOM-Inter-Jurisdictional Agreement Program (completed).....	5
3.2	Sanitary Sewer Evaluation Study Work Plan (completed)	5
3.2.1	Focused SSES and Rehabilitation-Chattanooga Creek 4	5
3.2.2	Focused SSES and Rehabilitation-Dobbs Branch 3	5
3.2.3	Focused SSES and Rehabilitation-South Chickamauga Creek 1	6
3.2.4	Focused SSES and Rehabilitation-South Chickamauga Creek 5	6
3.2.5	Focused SSES and Rehabilitation-South Chickamauga Creek 16 (completed).....	6
3.3	Early Action Capital Improvement Projects	6
3.3.1	SSO and Wet Weather Volume Reduction Projects	6
3.3.2	Moccasin Bend Wastewater Treatment Plant Projects	10
3.3.3	CSO Projects	11
3.3.4	Operations Projects	11
3.4	Long Term Control Plan (“LTCP”) Updates	12
3.4.1	LTCP-Additional Operational Plan	12
3.4.2	LTCP-Post Construction Compliance Monitoring Program (completed)..	12
3.5	MBWWTP Process Controls Program (completed)	12
3.6	Green Infrastructure Program Plan for CSS Basins (completed)	12
3.7	Civil Penalty	12
3.7.1	Cash Payment (completed)	13
3.7.2	Highland Park Green Infrastructure Demonstration Project	13
3.8	Agawela Drive Stream Restoration – Supplemental Environmental Project (“SEP”)	13
3.9	Reporting Requirements	13

3.10	Stipulated Penalties	14
4.0	Additional Work.....	15
4.1	201 Facility Plan Update	15
4.2	MBWWTP Backup Electrical Power (complete)	15
4.3	Citico Pump Station (“PS”) and CSOTF Upgrades	16
4.4	South Chick PS Phase II and Spring Creek PS Upgrades	16
4.5	Carter Street Sewer Rehabilitation	16
4.6	MBWWTP – Detritors Rehabilitation	16
4.7	Friar’s Branch-South Chick Creek 5 Interceptor Rehabilitation.....	17
4.8	MBWWTP-Control Room Upgrades.....	17
4.9	Citico PS Reliability Improvements	17

Appendix

A Project Schedules Gantt Chart

Tables

1-1	Completed Projects and Submitted Consent Decree Deliverables for the Current Reporting Period	1
1-2	Anticipated Completed Projects and Consent Decree Deliverables for the Next Reporting Period.....	2

Acronyms and Abbreviations

CAP	Capacity Assurance Program
CD	Consent Decree
CIPP	Cured in Place Pipe
CMOM	Capacity, Management, Operations, and Management
CSO	Combined Sewer Overflow
CSOTF	Combined Sewer Overflow Treatment Facility
CSS	Combined Sewer System
EFT	Electronic Funds Transfer
EPA	Environmental Protection Agency
ESIP	Enterprise South Industrial Park
FOG	Fats, Oils, and Grease
FSE	Food Service Establishments
GIPP	Green Infrastructure Program Plan
GLPMP	Gravity Line Preventative Maintenance Program
HVAC	Heating, Ventilation, and Air Conditioning
IPS	Influent Pump Station
ISS	Interceptor Sewer System
LF	Linear Feet
LTCP	Long Term Control Plan
MBWWTP	Moccasin Bend Wastewater Treatment Plant
MCC	Motor Control Center
MGD	Million Gallons per Day
N/A	Not Applicable
NPDES	National Pollution Discharge Elimination System

NTP	Notice to Proceed
PCP	Process Controls Program
PCCMP	Post Construction Compliance Monitoring Program
PDR	Public Document Repository
PS	Pump Station
PSOP	Pump Station Operations Program
PSPMP	Pump Station Preventive Maintenance Program
RDII	Rain-derived Infiltration and Inflow
SCADA	Supervisory Control and Data Acquisition
SORP	Sewer Overflow Response Protocol
SRF	State Revolving Funds
SSES	Sanitary Sewer Evaluation Study
SSO	Sanitary Sewer Overflow
SUO	Sewer Use Ordinance
TCWN	Tennessee Clean Water Network
TDEC	Tennessee Department of Environment and Conservation
TDOT	Tennessee Department of Transportation
USDOJ	United States Department of Justice
VFD	Variable Frequency Drive
WCTS	Waste Collection and Transmission System
WRD	Waste Resources Division
WWTAA	Wastewater Treatment Authority

1.0 Executive Summary

On April 24, 2013, the City of Chattanooga (“City”) entered into a consent decree with the United States and the State of Tennessee, in the case styled *United States of America et. al. v. City of Chattanooga, No. 1:12-cv-00245* (“CD”). This Semi-Annual Work Progress Report (“Report”) has been prepared pursuant to the requirements of paragraph 39 of the CD. In accordance with the CD, this Report presents the major milestones achieved in the last 6 months, and also provides projections for activities anticipated to be completed in the following 6 months. This Report presents milestones achieved from January 1, 2016 through June 30, 2016 (“Report Period”), and the projections cover the period of July 1, 2016 through December 31, 2016.

The City met all of the deadlines for this Report Period. During the Report Period, the City developed and submitted the deliverables that are listed in Table 1-1 to the Environmental Protection Agency (“EPA”) and the Tennessee Department of Environment and Conservation (“TDEC”) for review and approval. This information is also presented in Gantt chart format in Appendix A.

Table 1-1

Completed Projects and Submitted Consent Decree Deliverables for the Current Reporting Period

CD Projects and Deliverables	CD Reference	CD Deadline	Submittal Date/Completion Date
Quarterly Report No. 10	Section IX., para 38	1/31/2016	1/27/16
Semi-Annual Work Progress Report No. 5	Section IX., para 39	1/31/2016	1/27/16
Annual Report No. 3	Section IX, para 40	2/28/16	2/29/16
CMOM-Hydraulic Model Development	Section VI, para 20(g)	5/24/2016	5/24/2016
CMOM- Capacity Assurance Program (CAP)	Section VI, para 20(h)	5/24/2016	5/19/2016
Chattanooga Creek Interceptor Rehabilitation	Section VI, para 22	4/24/2016	4/24/2016
Tannery Flats Interceptor Rehabilitation	Section VI, para 22	4/24/2016	4/17/2016
East Bank/West Bank (“EB/WB”) Flow Monitoring	Section VI, para 22	4/24/2016	4/24/2016
MBWWTP Effluent Disinfection System Upgrade	Section VI, para 22	4/24/2016	4/24/2016
Carter Street CSOTF Outfall Replacement	Section VI, para 22	4/24/2016	4/24/2016
Quarterly Report No. 11	Section IX., para 38	4/30/2016	4/28/16

Table 1-2 lists the projects and deliverables that the City expects to complete during the upcoming semi-annual period of July 1, 2016 through December 31, 2016. This information is also available in Gantt chart format in Appendix A.

Table 1-2

Anticipated Completed Projects and Consent Decree Deliverables for the Next Reporting Period

CD Deliverable	CD Reference	CD Deadline	Anticipated Submittal/Completion Date
Quarterly Report No. 12	Section IX., para 38	7/30/2016	7/30/2016
Quarterly Report No. 13	Section IX., para 38	10/31/2016	10/31/2016
Resubmittal of the CMOM- Capacity Assurance Program (CAP) to respond to EPA's comments	Section VI, para 20(h)	5/24/2016	8/1/2016
MBWWTP Hydraulic and Pump Improvements	Section VI, para 22	4/24/2018	8/30/2016
MBWWTP Bar and Fine Screen Replacements	Section VI, para 22	4/24/2018	8/30/2016

2.0 Introduction

2.1 Purpose

Pursuant to Section IX, paragraph 39, of the CD, the City is required to submit work progress reports on a semi-annual basis to the EPA and TDEC. Chattanooga has prepared this Report to satisfy this reporting requirement.

2.2 Requirements

As detailed in Section IX of the CD, the City is required to report the following information concerning compliance with the remedial actions set forth under the CD:

1. A description of projects and activities completed and milestones achieved during the previous 6-month period pursuant to the requirements of the CD, in Gantt chart or similar format, including a description of compliance or non-compliance with the requirements of the CD and, if applicable, the reasons for non-compliance;
2. A summary of significant projects and activities anticipated to be performed, and milestones anticipated to be achieved, in the successive 6-month period to comply with the requirements of the CD, in Gantt chart or similar format; and
3. Any additional information the City determines is appropriate to demonstrate that the City is implementing the remedial actions required under the CD in an adequate and timely manner.

2.3 Report Structure

Work progress is presented in the body of the Report in a narrative format. This narrative includes a brief description of each CD project, as well as any activities completed or milestones that were achieved or are anticipated to be completed. In addition to these descriptions, a detailed schedule containing each of the projects in Gantt format is provided in Appendix A.

3.0 Work Progress

3.1 Capacity, Management, Operations and Management (“CMOM”) Programs

3.1.1 CMOM-Sewer Overflow Response Protocol (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 5 submitted January 27, 2016.

3.1.2 CMOM-Emergency Response Plan (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 5 submitted January 27, 2016.

3.1.3 CMOM-Fats, Oils, and Grease (“FOG”) Mgmt. Plan (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 5 submitted January 27, 2016.

3.1.4 CMOM-Gravity Line Preventive Maintenance Program (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 5 submitted January 27, 2016.

3.1.5 CMOM-Pump Station Operations Program (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 5 submitted January 27, 2016.

3.1.6 CMOM-Pump Station Preventive Maintenance Program (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 5 submitted January 27, 2016.

3.1.7 CMOM-Hydraulic Model Development (completed)

The hydraulic model was developed in accordance with Paragraph 20(g) of the CD. The model improves the City’s ability to identify capacity limitations and potential causes of SSOs in addition to prioritization of wet-weather related I/I reduction projects, optimization of CSOTF’s, and proposed project alternative analysis. Work on the model was completed per the CD requirements on May 24, 2016.

3.1.8 CMOM-Capacity Assurance Program (“CAP”) (submitted)

The CAP was developed in accordance with Paragraph 20(h) of the CD. The CAP identifies each sewer sub-basin or part of a sub-basin with insufficient capacity under either one hour peak flows, or average conditions, or both. It also analyzes all portions of the Sanitary Sewer System that hydraulically impact all known wet weather-related SSOs and all portions of the Wastewater Treatment Plant that may contribute to violations of the NPDES permit. This program enables the City to authorize new sewer service connections or increases in flow from existing sewer service connections. The CAP was submitted to EPA and TDEC for review on May 19, 2016. Comments were received from EPA and the CAP is anticipated to be resubmitted in the second half of 2016.

3.1.9 CMOM-Inter-Jurisdictional Agreement Program (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 4 submitted July 24, 2015.

3.2 Sanitary Sewer Evaluation Study Work Plan (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 5 submitted January 27, 2016.

3.2.1 Focused SSES and Rehabilitation-Chattanooga Creek 4

This project represents 1 of the 5 Phase I priority sewer sub-basins and is being executed in accordance with Paragraph 21 of the CD. The Chattanooga Creek 4 sewer sub-basin consists of approximately 68,000 linear feet (“LF”) of sanitary sewer piping, ranging from 6 to 48 inches in diameter. The Notice to Proceed (“NTP”) for professional services was issued April 19, 2013, and as of April 23, 2014, SSES investigations have been completed on approximately 61,500 LF of sewer. The Preliminary Engineering Report (“PER”) was approved November 2014. The final design was submitted to TDEC for review and approval on March 28, 2016. Contract bidding is scheduled for the second half of 2016.

3.2.2 Focused SSES and Rehabilitation-Dobbs Branch 3

This project represents 1 of the 5 Phase I priority sewer sub-basins and is being executed in accordance with Paragraph 21 of the CD. The Dobbs Branch 3 sewer sub-basin consists of approximately 47,381 LF of sanitary sewer piping, ranging from 6 to 24 inches in diameter. The NTP for professional services was issued April 19, 2013, and SSES investigations were completed for approximately 47,381 LF of sewer on October 4, 2013. The PER was submitted to the City on May 15, 2014. The design was completed and submitted to TDEC for approval on October 6, 2015. Approval was received from TDEC on October 28, 2015. Bids were received a contractor was selected and the NTP for construction was issued April 27, 2016. The project is currently under construction and is scheduled to be complete January 2017.

3.2.3 Focused SSES and Rehabilitation-South Chickamauga Creek 1

This project represents 1 of the 5 Phase I priority sewer sub-basins and is being executed in accordance with Paragraph 21 of the CD. The South Chickamauga Creek 1 sewer sub-basin consists of approximately 81,800 LF of sanitary sewer piping, ranging from 4 to 84 inches in diameter. SSES investigations of this sewer sub-basin were completed January 17, 2014, with approximately 69,751 LF of sewer piping inspected. Final design is scheduled for completion in the second half of 2016.

3.2.4 Focused SSES and Rehabilitation-South Chickamauga Creek 5

This project represents 1 of the 5 Phase I priority sewer sub-basins and is being executed in accordance with Paragraph 21 of the CD. The South Chickamauga Creek 5 sewer sub-basin consists of approximately 58,164 LF of sanitary sewer piping, ranging from 6 to 36 inches in diameter. SSES investigations of this sewer sub-basin were completed in 2014 with approximately 21,190 LF of sewer piping being recommended for rehabilitation. The project is under final design, which is anticipated to be complete in July 2016. TDEC review and contract bidding is scheduled for the second half of 2016.

3.2.5 Focused SSES and Rehabilitation-South Chickamauga Creek 16 (completed)

This project represents 1 of the 5 Phase I priority sewer sub-basins. This project has been completed. See Semi-Annual Report No. 5 submitted January 27, 2016.

3.3 Early Action Capital Improvement Projects

3.3.1 SSO and Wet Weather Volume Reduction Projects

3.3.1.1 DuPont Pump Station and Basin Improvements – Phase 1 and Phase 2

The DuPont Pump Station and Basin Improvements Phase 1 and 2 projects are being performed pursuant to Paragraph 22 and Appendix C of the CD.

Phase 1 includes SSES and rehabilitation of sewers within the DuPont Parkway Pump Station service area which are within three selected sub-basins (North Chickamauga Creek 1, North Chickamauga Creek 3, and Tennessee River 10). The total amount of sewer estimated from these basins for SSES is approximately 270,000 LF ranging from 8” to 48” diameter. The NTP for Phase 1 professional services was issued on April 19, 2013, and SSES has been performed on approximately 243,000 LF of sewer piping. The final PER was submitted on September 5, 2014, and the design was completed and submitted to TDEC for review and approval on August 24, 2015. TDEC approval was received December 2, 2015. The bidding phase began on December 15, 2015. Construction began March 2016 and is expected to be complete in the first half of 2017.

Phase 2 involves the design and construction of approximately 7.5 Million Gallons of wet weather storage and a new wet weather pump station at the DuPont Pump Station site. The project also includes a new diversion structure, standby generator, as well as the upsizing of a

section of interceptor. The NTP for Phase 2 professional services was issued on June 24, 2015. The project is currently in the detailed design phase, and bidding is anticipated to begin in the first half of 2017.

3.3.1.2 Collegedale Pump Station Improvements

The Collegedale Pump Station Improvements project was performed pursuant to Paragraph 22 and Appendix C of the CD. This project included an assessment of the pump station to increase the capacity and reliability of the Collegedale Pump Station to reduce sanitary sewer overflows. In May 2015, the City installed a Dri-Prime Backup System (“DBS”), which improved the reliability and added additional pumping capacity to the Collegedale Pump Station. The project also consisted of force main improvements that were coordinated and coincided with a Tennessee Department of Transportation (“TDOT”) project. This project was completed in June 2016. Per the Inter-Jurisdictional Agreement, Collegedale is expected to take ownership and maintain operations of this pump station beginning in the second half of 2016.

3.3.1.3 East Brainerd Collection System and Pump Station Rehabilitation

The East Brainerd Collection System and Pump Station Rehabilitation project is being performed pursuant to Paragraph 22 and Appendix C of the CD. This project includes the SSES and rehabilitation of portions of the East Brainerd basin collection system and the upgrade of the pump station. Improvements to the collection system and pump station were designed as two different projects with two sets of contract documents.

Collections System Rehabilitation- This work has been completed. See Semi-Annual Report No. 5 submitted January 27, 2016.

Pump Station Rehabilitation- The pump station upgrade will include constructing one cast-in-place wet-well containing four submersible pumps and appurtenances; one precast electrical building approximately 20 feet by 30 feet containing variable frequency drives, necessary electrical gear to support the submersible pumps, restroom facility and HVAC units; a 30-inch force main approximately 500 feet in length connecting the new pump station with the discharge manhole at the force main sewer discharge; and an on-site emergency generator and switch gear to power the new pump station. TDEC approval of the contract documents for the pump station rehabilitation was received on January 30, 2015. Bids were received on May 7, 2015, and the contract was awarded on July 16, 2015. The NTP for the Pump Station Rehabilitation construction contract was issued August 10, 2015. The construction phase will continue in the first half of 2017.

3.3.1.4 Altamont Sewer Basin and Pump Station Improvements (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 2 submitted July 28, 2014.

3.3.1.5 Pineville Pump Station and Sewer Basin Improvements (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 3 submitted January 27, 2015.

3.3.1.6 Citico Creek Interceptor Rehabilitation (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 2 submitted July 28, 2014.

3.3.1.7 Highland Park Sewer Rehabilitation

The Highland Park Sewer Rehabilitation project is being performed pursuant to Paragraph 22 and Appendix C of the CD. The sewer sub-basins in the Highland Park area consist of approximately 74,446 LF of sanitary sewer pipe ranging from 4 to 12 inches in diameter. The SSES investigation of this basin was completed in April of 2015, with approximately 54,354 LF of sewer piping inspected. The final design was completed and submitted to TDEC for review on December 31, 2015. TDEC approval was received on April 26, 2016, and a contractor was selected. Construction is scheduled to begin the second half of 2016.

3.3.1.8 Citico CSOTF Pump Station Improvement Study (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 3 submitted January 27, 2015.

3.3.1.9 Tremont Area Sewer Separation Study (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 2 submitted July 28, 2014.

3.3.1.10 Enterprise South Industrial Park (“ESIP”) Pump Station, Force Main and Interceptor Upgrade

The ESIP Pump Station, Force Main and Interceptor Upgrade project is being performed pursuant to Paragraph 22 and Appendix C of the CD. This project includes the replacement and upgrade of four existing pumps to four new 1.0 million gallons per day (“MGD”) pumps. Additionally, a new 4,800 LF 16 inch force main will be installed as well as replacing the existing 15 inch sewer with 8,500 LF of 36 inch gravity sewer. TDEC approval of contract documents was received January 23, 2014. A contractor was selected and the NTP for construction services was issued June 9, 2014. Due to an issue with the contractor beyond Chattanooga’s control, Chattanooga issued a request to EPA to extend the deadline for this project on January 18, 2016. On May 16, 2016 EPA extended the deadline to April 24, 2017.

3.3.1.11 Orchard Knob Pump Station Improvements

The Orchard Knob Pump Station Improvements project is being performed pursuant to Paragraph 22 and Appendix C of the CD. The upgrade involves the replacement of the existing pumps, piping, valves, electrical controls and instrumentation, and back-up generator. The NTP for professional services was issued January 24, 2013, and the final PER was submitted to the City on February 28, 2014. Final design was approved by TDEC and the project bid phase started on December 17, 2015. Bids were received, a contractor was selected and the NTP for construction was issued on May 16, 2016. Construction is scheduled for completion the first half of 2017.

3.3.1.12 Friars Branch Pump Station Improvements

The Friars Branch Pump Station Improvements project is being performed pursuant to Paragraph 22 and Appendix C of the CD. The purpose of this project is to design and construct improvements to increase reliability and extend the service life of the pump station. This project involves replacement of the existing pumps, piping, effluent trough, electrical controls and instrumentation, and addition of an onsite odor control system. The NTP for professional services was issued April 19, 2013, and the final PER was submitted to the City on May 15, 2014. The final design was completed and submitted to TDEC for review in December of 2016. Completion of the bid phase and commencement of the construction phase is scheduled for the second half of 2016.

3.3.1.13 Friars Branch Basin Improvements

The Friars Branch Basin Improvements project is being performed pursuant to Paragraph 22 and Appendix C of the CD. This project involves rehabilitation of portions of the collection system in the Friars Branch basin. The sewer basin consists of approximately 221,344 LF of sanitary sewer piping, ranging from 4 to 42 inches in diameter. SSES investigations were conducted on approximately 214,103 LF of sewer piping as of December 10, 2013. The PER was approved by the City on January 28, 2015 and the design was completed and submitted to TDEC December 19, 2015. TDEC approval was received February 2, 2016. The completion of the bid phase is scheduled for the second half of 2016 and the commencement of the construction phase is scheduled for the first half of 2017.

3.3.1.14 Chattanooga Creek Interceptor Rehabilitation (completed)

The Chattanooga Creek Interceptor Rehabilitation project was performed pursuant to Paragraph 22 and Appendix C of the CD. This project involved the repair of approximately 6,900 LF of 36 inch interceptor gravity sewer pipelines using trenchless rehabilitation techniques. The NTP for professional services was issued on April 18, 2013, and the SSES investigations of the interceptor were completed on September 30, 2013. The PER was submitted to the City on January 30, 2014. The final design was submitted to TDEC for review on December 18, 2014 and approval was received January 30, 2015. Bids were received, a contractor was selected, and the NTP for construction was issued July 14, 2015. Construction was completed April 24, 2016.

3.3.1.15 Tannery Flats Interceptor Rehabilitation (completed)

The Tannery Flats Interceptor Rehabilitation project was performed pursuant to Paragraph 22 and Appendix C of the CD. This project included the rehabilitation of approximately 6,400 LF of 36 inch interceptor gravity sewer pipelines using trenchless rehabilitation techniques and manhole rehabilitation. NTP for professional services was issued on April 19, 2013, and the SSES investigations were completed on September 16, 2013. The PER was submitted to the City on November 7, 2013. The final design was submitted to TDEC for review on January 5, 2014 and approval was received on February 10, 2015. Bids were received, a contractor was selected, and the NTP for construction was issued on June 25, 2015. Construction was completed on April 17, 2016.

3.3.1.16 East Bank/West Bank (“EB/WB”) Flow Monitoring (completed)

The EB/WB Flow Monitoring project was performed pursuant to Paragraph 22 and Appendix C of the CD. This project involved the study, design and implementation of a more accurate way to determine discharge volume from the EB/WB overflow locations. This project included monitoring the flow utilizing the existing infrastructure and installing customized metering devices to monitor and verify flows. A pilot of the customized flow monitoring approach in the existing facilities began March 29, 2013. The results of the pilot study demonstrated the adequacy of the customized monitoring approach, which has now become the permanent flow monitoring process. In January 2014, ADS Environmental Services, LLC installed a flow monitor on the West Bank Outfall, and this has been utilized to provide and report overflow volumes since. The project was completed April 24, 2016.

3.3.2 Moccasin Bend Wastewater Treatment Plant Projects

3.3.2.1 Moccasin Bend Wastewater Treatment Plant Hydraulic and Pump Improvements

The Moccasin Bend Wastewater Treatment Plant (“MBWWTP”) Hydraulic and Pump Improvements project is being performed pursuant to Paragraph 22 and Appendix C of the CD. The existing influent and equalization pump stations at the MBWWTP are currently rated at 120 and 140 MGD, respectively. The purpose of this project is to increase the pumping capacity at both stations in order to maximize flow through secondary treatment by designing and constructing upgrades to the pump stations. The main features of the pump station upgrade include rebuilding and upgrading the existing pumps, and upgrading the electrical components, variable frequency drives (“VFDs”), and instrumentation of the pump stations. The NTP for professional services was issued on January 24, 2013. The PER was submitted to the City on December 2, 2013. The final design was submitted to TDEC for review and approval was received on October 22, 2014. Bids were received, a contractor was selected and the NTP for construction was issued in February 2015. Construction is underway and expected to be completed by late summer 2016.

3.3.2.2 MBWWTP Bar and Fine Screen Replacements

The MBWWTP Bar and Fine Screen Replacements project is being performed pursuant to Paragraph 22 and Appendix C of the CD. The purpose of this project is to design and construct a solution which will improve screening and overall capacity at the plant. The main features of this project include installing and upgrading the concrete channel, installing new bar screens, upgrading the motor control center panel, upgrading and replacing the screw conveyors, belt conveyor and slide gates, and updating the electrical and instrumentation design. Final design documents were completed and submitted to TDEC for review and approved October 22, 2014. Bids were received, a contractor selected and the NTP for construction was issued in February 2015. Construction is underway and expected to be completed by late summer 2016.

3.3.2.3 MBWWTP Secondary Clarifier Upgrades and Additions

The MBWWTP Secondary Upgrades and Additions project is required under Paragraph 22 and Appendix C of the CD. The project will provide evaluation and design of improvements to

increase the MBWWTP secondary treatment capacity from 140 MGD to 150 MGD. Improvements involve the addition of two new secondary clarifiers, flow control to new and existing clarifiers, additional chlorine contact volume, and associated yard piping. An evaluation of the liquid stream processes at the plant will also be conducted. A consultant has been contracted to perform the work and the NTP for professional services has been issued. The PER was completed in November of 2015. The project proceeded to detailed design in October of 2015 and will continue in the design phase until the second half of 2016.

3.3.2.4 MBWWTP Effluent Disinfection System Upgrade (completed)

The MBWWTP Effluent Disinfection System Upgrade project was performed pursuant to Paragraph 22 and Appendix C of the CD. This project involved the design and construction of a new bulk sodium hypochlorite system to replace the existing chlorine gas system at the MBWWTP. The NTP for professional services was issued on January 24, 2013, and PER was submitted to the City on November 22, 2013. Final design was completed and submitted to TDEC for review and approval was received on October 20, 2014. Bids were received, a contractor was selected, and the NTP for construction was issued March 16, 2015. Construction was completed on April 24, 2016.

3.3.3 CSO Projects

3.3.3.1 Carter Street CSOTF Sewer Outfall Replacement (completed)

The Carter Street CSOTF Sewer Outfall Replacement project was performed pursuant to Paragraph 22 and Appendix C of the CD. This project involved the rehabilitation of approximately 400 linear feet of 72" diameter CMP outfall using slip lining and tunnel lining and included the installation of end walls and bank stabilization. Plans and specifications were issued for bid and bids were opened in May of 2015. The NTP was issued and construction began in September of 2015. Construction was completed April 24, 2016.

3.3.3.2 Automation of Valve Operators at CSO Facilities (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 1 submitted January 30, 2014.

3.3.4 Operations Projects

3.3.4.1 South Chickamauga Pump Station Reliability Improvements (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 1 submitted January 30, 2014.

3.3.4.2 MBWWTP Telemetry and SCADA Upgrades

The MBWWTP Telemetry and SCADA Upgrades project is being performed pursuant to Paragraph 22 and Appendix C of the CD. This project involves updating and installing control and monitoring systems for reacting to and controlling equipment to convey wastewater to the MBWWTP. NTP for professional services was issued on January 24, 2013. The final design was completed and submitted to TDEC for review and was approved on November 10, 2015.

Completion of the bid phase and commencement of the construction phase is scheduled for the second half of 2016.

3.4 Long Term Control Plan (“LTCP”) Updates

3.4.1 LTCP-Additional Operational Plan

The LTCP-Additional Operational Plan is being developed pursuant to Paragraph 24(a) of the CD. This program will result in a plan for the Chattanooga Creek CSO Outfalls (Central Avenue CSO and William Street CSO). The plan will augment Chattanooga’s current CSO control measures with additional long term controls to ensure that discharges from these CSO’s meet State water quality standards. Work on this plan continued through the first half of 2016, with no major milestones during the Reporting Period.

3.4.2 LTCP-Post Construction Compliance Monitoring Program (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 3 submitted January 27, 2015.

3.5 MBWWTP Process Controls Program (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 3 submitted January 27, 2015.

3.6 Green Infrastructure Program Plan for CSS Basins (completed)

This project has been completed. See Semi-Annual Work Progress Report No. 5 submitted January 27, 2016.

3.7 Civil Penalty

Compliance with Section VII of the CD requires the payment of the sum of \$476,400 as a civil penalty. Payment of the civil penalty is to be made as follows:

- Cash Payment – 50% of the civil penalty (\$238,200) is to be paid to the United States by FedWire Electronic Funds Transfer (EFT). This payment was made to EPA on May 17, 2013.
- State Project – the remaining 50% of the civil penalty is to be spent on the state project in accordance to Appendix D of the CD.

3.7.1 Cash Payment (completed)

In accordance with Paragraph 29 of the CD, the cash payment of \$238,200 was made to EPA on May 17, 2013.

3.7.2 Highland Park Green Infrastructure Demonstration Project

The Highland Park Green Infrastructure Demonstration Project (“State Project”) is currently being performed pursuant to Appendix D of the CD. The State Project involves retrofitting a portion of the Highland Park neighborhood in Chattanooga with green infrastructure through the use of green infrastructure practices such as streetscapes, pervious pavement, tree boxes, bio-swales and bio-retention facilities. A project plan was developed and submitted to TDEC on October 24, 2013, and approval of the plan was received April 25, 2014. A detailed design was submitted to TDEC on April 24, 2014, and bid documents were developed. The completion of the bid phase and the commencement of the construction phase is scheduled for the first half of 2017.

3.8 Agawela Drive Stream Restoration – Supplemental Environmental Project (“SEP”)

The SEP is being performed pursuant to Section VIII and Appendix E of the CD. The Agawela Drive Stream Restoration targets a tributary of the South Chickamauga Creek, which is currently on the 303(d) list for habitat alteration and sediment. The SEP involves restoration of a minimum of 1,500 LF of the tributary and is designed to significantly improve water quality of both the tributary and South Chickamauga Creek. The NTP for professional services was issued on January 24, 2013, and the PER was submitted to the City in October 2013. Detailed design of the restoration began on October 16, 2013. TDEC has issued the Aquatic Resource Alternation Permit (“ARAP”) permit on August 17, 2015. Completion of construction phase is scheduled for the first half of 2017.

3.9 Reporting Requirements

Compliance with Section IX of the CD requires the City to submit the following reports on a calendar schedule:

- Quarterly Reports, including detailed information on Chattanooga’s SSOs, CSO discharges and bypasses at the MBWWTP;
- Semi-Annual Work Progress Reports, including CD deliverable milestones achieved in the last 6 months and projections for activities anticipated to be completed in the following 6 months; and
- Annual Reports, including trends and analyses of the results of the Chattanooga CD programs including CMOM and SSO reduction programs.

To date, the following reports have been submitted to the EPA:

- Quarterly Reports 1 – 11;
- Semi-Annual Work Progress Reports 1 – 5, and
- Annual Report 1 - 3.

The following reports will be submitted to the EPA during (or shortly after) the next Reporting Period:

- Quarterly Reports 12 and 13;
- Semi-Annual Work Progress Report 6; and
- Annual report 4.

3.10 Stipulated Penalties

Paragraph 48 of the CD sets for the nine categories of CD violations or milestones subject to stipulated penalties under the CD. No demands were for stipulated penalties were made by EPA during this Reporting Period.

4.0 Additional Work

According to paragraph 39(c) of the CD, the City is required to include in this Report “any additional information Chattanooga determines is appropriate to demonstrate that Chattanooga is implementing the remedial actions required under this Consent Decree in an adequate and timely manner.” The purpose of this section is to address this requirement of the CD.

In addition to the work progress achieved in accordance with the CD as described in the previous sections, the City continued to implement remedial and improvement efforts under the existing Capital Improvement Program during the Reporting Period. The work described below is aimed at assessing and improving Chattanooga’s Interceptor Sewer System (“ISS”). While not required by the CD, these projects directly impact Chattanooga’s on-going effort to reduce and eliminate SSOs.

4.1 201 Facility Plan Update

This project will provide an update to the Chattanooga, Tennessee-Georgia Regional Wastewater Facilities Plan (“201 Plan”), which was previously updated in 2008. The updated 201 Plan will also be used to coordinate future SRF Loan Program projects. This plan is one of the master planning documents that the City will use to manage the technical solutions derived from the work required by the CD. The draft plan has been completed by the contractor and was submitted to the City in December 2015 for its review and approval. The plan is currently under final review by the City and is expected to be complete in the next reporting period.

4.2 MBWWTP Backup Electrical Power (complete)

The City has completed an analysis of the electrical power feeds at each of their wastewater and storm water pumping stations and combined sewer overflow facilities located within the ISS. The result of this analysis was a list of priority projects that was to be executed over several years to address electrical power or backup pumping redundancy at these locations. These sites included several sanitary sewer and storm water pumping stations throughout the ISS as well as the MBWWTP. The improvements proceeded under two contracts: the first was the purchase of a portable generator and the second included installation of a permanent generator at the MBWWTP as well as generator connections at priority sites. The City received TDEC approval of both contracts June 27, 2014. The City completed the bidding process in 2015 and issued an NTP to the selected contractor for construction on September 16, 2014. Construction activities were completed February of 2016.

4.3 Citico Pump Station (“PS”) and CSOTF Upgrades

The Citico PS and CSOTF Upgrades project will consist of the design and construction of pumping improvements to the Citico CSOTF to restore ISS capacity, improve reliability, reduce SSOs, and comply with State and Federal regulations. The project includes an evaluation of the Citico Pump Station to determine improvements necessary to operate the pump station at design capacity as well as design and construction oversight of the selected improvements. A consultant has been contracted to perform the design. The NTP for professional services was issued on January 27, 2015, and TDEC approval of the plans was received June 14, 2016. Bidding is expected to commence in the late summer of 2016.

4.4 South Chick PS Phase II and Spring Creek PS Upgrades

The South Chick PS Phase II and Spring Creek PS Upgrades project will evaluate and design additional reliability improvements for the South Chickamauga Creek Pump Station, including replacement of the sluice gates and bar screens and rehabilitation of the pump station wet well. This project will also evaluate and design improvements for the Spring Creek Pump Station in order to meet or exceed the rated capacity of the existing pump station. Improvements for both pumping stations have been scoped under a single contract. The NTP for professional services was awarded on May 6, 2015. Comments were received from TDEC on May 4, 2016 and plans were resubmitted May 16, 2016. TDEC approval and bid commencement is anticipated for in the late summer of 2016.

4.5 Carter Street Sewer Rehabilitation

This project consists of the rehabilitation of approximately 800 LF of 21-inch sewer from under an abandoned industrial landfill that connects the Carter Street sewer with a main City interceptor. This project will improve the reliability and structural integrity of the existing pipe and will remove unwanted inflow and infiltration for the system. Trenchless technology methods are being analyzed to reduce construction and permitting costs. The NTP for professional services was awarded on September 7, 2012. The project is currently in final design and will be re-submitted to TDEC for review and approval in February 2016. Additionally, commencement and completion of the bid phase and the commencement of the construction phase is scheduled for the second half of 2016.

4.6 MBWWTP – Detritors Rehabilitation

This project involves the rehabilitation and upgrade of the influent grit detritors and related splitter box at the MBWWTP. This project will improve reliability and prevent equipment failure that could lead to bypasses during peak flows by updating aging infrastructure. The NTP for professional services was awarded on July 1, 2015. The project is in the design phase with bidding expected to commence in the second half of 2016.

4.7 Friar's Branch-South Chick Creek 5 Interceptor Rehabilitation

This project involves the rehabilitation of approximately 23,640 linear feet of pipeline in the Friars Branch and South Chickamauga Creek 5 Sub Basins using trenchless technologies. Trenchless rehabilitation allows the City to conduct the pipe repairs while limiting disturbances to the areas near the work site. The NTP for professional services was awarded on August 6, 2015. The project is in the detailed design phase with bidding expected to commence in the second half of 2016.

4.8 MBWWTP-Control Room Upgrades

This project involves the upgrade to the existing MBWWTP control room with improvements to better manage the WRD system through the SCADA system. The NTP for professional services was awarded on November 30, 2015. The project is undergoing preliminary engineering with detailed design expected to commence in the second half of 2016.

4.9 Citico PS Reliability Improvements

This project consists of the addition of an emergency backup pumping system, the addition of an emergency standby generator that is capable of running the entire station at its rated flowrate of 117 MGD, and Electrical Reliability Improvements. This project will increase the pump station's reliability and reduce sanitary sewer overflows. Detailed design is anticipated to begin in the second half of 2016.

Appendix A

Project Schedules Gantt Chart

Activity ID	Activity Name	At Completion Duration	Start	Finish	Duration % Complete	Original Duration	2009				2010				2011				2012				2013				2014				2015				2016				2017				2018				2019				2020				2021
							Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2					
Chattanooga Consent Decree Deliverables Schedule							Chattanooga Consent Decree Deliverables Schedule																																																
Program Milestones							Program Milestones																																																
Program Milestones							Program Milestones																																																
Consent Decree Effective Date							Consent Decree Effective Date																																																
PROGRAM MILESTONES							PROGRAM MILESTONES																																																
OO1000	Consent Decree Effective Date	0	24-Apr-13 A		100%	0	Consent Decree Effective Date																																																
Section II - Applicability							Section II - Applicability																																																
Para 5 - Distribute CD							Para 5 - Distribute CD																																																
Distribute Consent Decree							Distribute Consent Decree																																																
Para 5 - Distribute CD							Para 5 - Distribute CD																																																
BA1010	Distribute CD to All Entities/People Who Will Have Duties Associated with Compliance of CD	30	24-Apr-13 A	24-May-13 A	100%	30	Distribute CD to All Entities/People Who Will Have Duties Associated with Compliance of CD																																																
Section V - Review / Certification of Deliverables							Section V - Review / Certification of Deliverables																																																
Para 9 - Public Document Repository							Para 9 - Public Document Repository																																																
Public Document Repository							Public Document Repository																																																
Para 9 - Public Document Repository Development							Para 9 - Public Document Repository Development																																																
BB1010	Set up PDR Before First Reviewable CD Submittal is Due	169	24-Apr-13 A	10-Oct-13 A	100%	169	Set up PDR Before First Reviewable CD Submittal is Due																																																
Section VI - Compliance Requirements							Compliance Requirements																																																
Para 19 - Community Input Plan							Para 19 - Community Input Plan																																																
Community Input Plan							Community Input Plan																																																
Consent Decree Duration							Consent Decree Duration																																																
A4310	Consent Decree Duration	214	24-Apr-13 A	24-Nov-13 A	100%	214	Consent Decree Duration																																																
Community Input Plan							Community Input Plan																																																
BC1010	Community Input Plan Development	214	24-Apr-13 A	24-Nov-13 A	100%	214	Community Input Plan Development																																																
BC1020	Community Input Plan Submitted to WWRAB	0	25-Nov-13 A	25-Nov-13 A	100%	0	Community Input Plan Submitted to WWRAB																																																
Para 20 - CMOM							CMOM																																																
CMOM-Sewer Overflow Response Protocol (SORP)							CMOM-Sewer Overflow Response Protocol (SORP)																																																
Consent Decree Duration (7 Months)							Consent Decree Duration (7 Months)																																																
OA0100	Consent Decree Duration (7 Months)	215	24-Apr-13 A	25-Nov-13 A	100%	215	Consent Decree Duration (7 Months)																																																
OA0110	Consent Decree Duration Completion Milestone	0		25-Nov-13 A	100%	0	Consent Decree Duration Completion Milestone																																																
Project Procurement							Project Procurement																																																
OA0200	PM Procurement	0	15-Jul-12 A	15-Jul-12 A	100%	0	PM Procurement																																																
Planning Phase							Planning Phase																																																
OA0010	Administration Period	229	15-Jul-12 A	28-Feb-13 A	100%	229	Administration Period																																																



- Summary
- Critical Remaining ...
- Actual Level of Effort
- Actual Work
- Remaining Work
- Baseline Milestone

CHATTANOOGA CONSENT DECREE PROGRAM - PHASE I
CITY OF CHATTANOOGA, TN
WASTE RESOURCES DIVISION



Activity ID	Activity Name	At Completion Duration	Start	Finish	Duration % Complete	Original Duration	2009				2010				2011				2012				2013				2014				2015				2016				2017				2018				2019				2020				2021
							Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1						
Para 21 - Sanitary Sewer Evaluation Study (SSES) Work Plan							Para 21 - Sanitary Sewer Evaluation Study (SSES) Work Plan																																																
SSES Work Plan							SSES Work Plan																																																
Consent Decree Duration (19 Months)							Consent Decree Duration (19 Months)																																																
Ol1110	Consent Decree Duration	579	24-Apr-13 A	24-Nov-14 A	100%	610	Consent Decree Duration																																																
Ol1120	Consent Decree Duration Completion Milestone	0		24-Nov-14 A	100%	0	Consent Decree Duration Completion Milestone																																																
Project Procurement							Project Procurement																																																
Ol1000	PM Procurement	0	15-Jul-12 A	15-Jul-12 A	100%	0	PM Procurement																																																
Planning Phase							Planning Phase																																																
Ol1005	Administration Phase	184	15-Jul-12 A	14-Jan-13 A	100%	184	Administration Phase																																																
Ol1010	Planning Phase	605	15-Jan-13 A	11-Sep-14 A	100%	605	Planning Phase																																																
Ol1130	Program Manager / Owner Review and Coordination	34	12-Sep-14 A	16-Oct-14 A	100%	34	Program Manager / Owner Review and Coordination																																																
Public Document Repository							Public Document Repository																																																
Ol1020	Submit Draft Deliverable to Reference Librarian	0	17-Oct-14 A	17-Oct-14 A	100%	0	Submit Draft Deliverable to Reference Librarian																																																
Ol1030	Post Copy of Draft Deliverable on City's Website	0	17-Oct-14 A	17-Oct-14 A	100%	0	Post Copy of Draft Deliverable on City's Website																																																
Ol1040	Public Review Period	30	18-Oct-14 A	17-Nov-14 A	100%	30	Public Review Period																																																
Ol1050	Public Comment Review Period	0	18-Nov-14 A	18-Nov-14 A	100%	0	Public Comment Review Period																																																
Ol1060	Submit Deliverable to EPA, TDEC and Provide notice to TCWN	0		20-Nov-14 A	100%	0	Submit Deliverable to EPA, TDEC and Provide notice to TCWN																																																
EPA and TDEC Approvals							EPA and TDEC Approvals																																																
Ol1070	Place Copy of EPA and TDEC Submittal in PDR	3	21-Nov-14 A	24-Nov-14 A	100%	3	Place Copy of EPA and TDEC Submittal in PDR																																																
Ol1080	EPA Review and Approval	111	21-Nov-14 A	12-Mar-15 A	100%	111	EPA Review and Approval																																																
Ol1090	TDEC Review and Approval	111	21-Nov-14 A	12-Mar-15 A	100%	111	TDEC Review and Approval																																																
Ol1092	Revise Submittal Documents	52	13-Mar-15 A	04-May-15 A	100%	52	Revise Submittal Documents																																																
Ol1094	Final EPA Review and Approval	34	05-May-15 A	08-Jun-15 A	100%	34	Final EPA Review and Approval																																																
Ol1096	Final TDEC Review and Approval	34	09-Jun-15 A	13-Jul-15 A	100%	34	Final TDEC Review and Approval																																																
Ol1100	Submit Copy of Approved Deliverable in the PDR (within 7 days following Receipt of Approval by EPA)	6	14-Jul-15 A	20-Jul-15 A	100%	6	Submit Copy of Approved Deliverable in the PDR (within 7 days following Receipt of Approval by EPA)																																																
Focused SSES and Rehab - Chattanooga Creek 4							Focused SSES and Rehab - Chattanooga Creek 4																																																
Consent Decree Duration (87 Months)							Consent Decree Duration (87 Months)																																																
QJ1110	Consent Decree Duration	2652	24-Apr-13 A	27-Jul-20	42.72%	2652	Consent Decree Duration																																																
QJ1120	Consent Decree Duration Completion Milestone	0		27-Jul-20*	0%	0	Consent Decree Duration Completion Milestone																																																
Project Procurement							Project Procurement																																																
QJ3010	CD Prequalification Procurement (FY 2012 - 2013) Priority II - Development and Issuance of RFP	66	12-Dec-12 A	15-Feb-13 A	100%	66	CD Prequalification Procurement (FY 2012 - 2013) Priority II - Development and Issuance of RFP																																																
QJ3020	Consultant develops and Submit Scope and Cost proposal	14	16-Feb-13 A	01-Mar-13 A	100%	14	Consultant develops and Submit Scope and Cost proposal																																																
QJ3030	PMO Reviews/ Negotiates and Approve Proposal / Agreement	14	02-Mar-13 A	15-Mar-13 A	100%	14	PMO Reviews/ Negotiates and Approve Proposal / Agreement																																																



Summary
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining ...
 Baseline Milestone

CHATTANOOGA CONSENT DECREE PROGRAM - PHASE I
CITY OF CHATTANOOGA, TN
WASTE RESOURCES DIVISION



Activity ID	Activity Name	At Completion Duration	Start	Finish	Duration % Complete	Original Duration	2009				2010				2011				2012				2013				2014				2015				2016				2017				2018				2019				2020				2021
							Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1						
Construction Bidding Phase																																																							
OK1070	Construction Bidding Phase	118	29-Oct-15 A	23-Feb-16 A	100%	118																																																	
OK2000	SRF Administration Period	20	24-Feb-16 A	14-Mar-16 A	100%	20																																																	
Construction Phase																																																							
OK1080	Construction Phase	308	15-Mar-16 A	16-Jan-17	25%	308																																																	
Project Completion Report																																																							
OL2100	Project Completion Report	0	17-Jan-17	17-Jan-17	0%	0																																																	
EPA and TDEC Approvals																																																							
OK1030	Notification of Completion to EPA, TDEC, TCWN	0	17-Jan-17	17-Jan-17	0%	0																																																	
Focused SSES and Rehab - South Chick Creek 1																																																							
Consent Decree Duration (87 Months)																																																							
OL1040	Consent Decree Duration	2652	24-Apr-13 A	27-Jul-20	42.72%	2652																																																	
OL1050	Consent Decree Duration Completion Milestone	0		27-Jul-20*	0%	0																																																	
Project Procurement																																																							
OL1090	CD Prequalification Procurement (FY 2012 - 2013) Priority II - Development and Issuance of RFP	66	12-Dec-12 A	15-Feb-13 A	100%	66																																																	
OL1100	Consultant develops and Submit Scope and Cost proposal	14	16-Feb-13 A	01-Mar-13 A	100%	14																																																	
OL1110	PMO Reviews/ Negotiates and Approve Proposal / Agreement	14	02-Mar-13 A	15-Mar-13 A	100%	14																																																	
OL1120	PMO Approved Agreement to Council for Approval	7	16-Mar-13 A	22-Mar-13 A	100%	7																																																	
OL1130	Consultant Signed Agreement to City for Execution	27	23-Mar-13 A	18-Apr-13 A	100%	27																																																	
Planning Phase																																																							
OL1000	Planning Phase	828	26-Jun-13 A	01-Oct-15 A	100%	828																																																	
OL1060	SRF Facility Plan Approval	244	31-Oct-15 A	30-Jun-16	0%	31																																																	
Engineering Phase																																																							
OL1010	Engineering	541	11-Feb-15 A	04-Aug-16	85.71%	462																																																	
OL1020	SRF Approval of Contract Documents	29	05-Aug-16	02-Sep-16	0%	29																																																	
Construction Bidding Phase																																																							
OL1070	Construction Bidding Phase	161	03-Sep-16	10-Feb-17	0%	161																																																	
OL1075	SRF Administration Period	42	11-Feb-17	24-Mar-17	0%	42																																																	
Construction Phase																																																							
OL1080	Construction Phase	213	25-Mar-17*	23-Oct-17	0%	213																																																	
Project Completion Report																																																							
OL2110	Project Completion Report	0	24-Oct-17	24-Oct-17	0%	0																																																	
EPA and TDEC Approvals																																																							



Summary
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining ...
 Baseline Milestone

CHATTANOOGA CONSENT DECREE PROGRAM - PHASE I
CITY OF CHATTANOOGA, TN
WASTE RESOURCES DIVISION



Activity ID	Activity Name	At Completion Duration	Start	Finish	Duration % Complete	Original Duration	2009				2010				2011				2012				2013				2014				2015				2016				2017				2018				2019				2020				2021
							Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1						
Consent Decree Duration (36 Months)							Consent Decree Duration (36 Months)																																																
OV1040	Consent Decree Duration	1096	24-Apr-13 A	24-Apr-16 A	100%	1128	Consent Decree Duration																																																
OV1050	Consent Decree Duration Completion Milestone	0		24-Apr-16 A	100%	0	Consent Decree Duration Completion Milestone																																																
Project Procurement							Project Procurement																																																
OV1090	Previously Procured Consent Decree Projects	61	21-Dec-10 A	21-Feb-11 A	100%	61	Previously Procured Consent Decree Projects																																																
Planning Phase							Planning Phase																																																
OV1000	Planning Phase	190	22-Feb-11 A	31-Aug-11 A	100%	190	Planning Phase																																																
OV1060	SRF Facility Plan Approval	30	01-Sep-11 A	01-Oct-11 A	100%	30	SRF Facility Plan Approval																																																
Engineering Phase							Engineering Phase																																																
OV1010	Engineering - Pump Station	372	01-Sep-11 A	07-Sep-12 A	100%	372	Engineering - Pump Station																																																
OV1020	SRF Approval of Contract Documents	0	07-Sep-12 A	07-Sep-12 A	100%	0	SRF Approval of Contract Documents																																																
OV1200	Engineering - Collection System	0	07-Sep-12 A	07-Sep-12 A	100%	0	Engineering - Collection System																																																
OV1210	SRF Approval of Contract Documents	0	07-Sep-12 A	07-Sep-12 A	100%	0	SRF Approval of Contract Documents																																																
Construction Bidding Phase							Construction Bidding Phase																																																
OV1070	Construction Bidding Phase - Pump Station	0	07-Sep-12 A	07-Sep-12 A	100%	0	Construction Bidding Phase - Pump Station																																																
OV1220	SRF Administration Phase - Pump Station	60	07-Sep-12 A	05-Nov-12 A	100%	60	SRF Administration Phase - Pump Station																																																
OV1230	Construction Bidding Phase - Collection System	0	07-Sep-12 A	07-Sep-12 A	100%	0	Construction Bidding Phase - Collection System																																																
OV1240	SRF Administration Phase - Collection System	80	07-Sep-12 A	25-Nov-12 A	100%	80	SRF Administration Phase - Collection System																																																
Construction Phase							Construction Phase																																																
OV1080	Construction Phase - Pump Station	444	07-Jan-13 A	27-Mar-14 A	100%	444	Construction Phase - Pump Station																																																
OV1250	Construction Phase - Collection System	494	26-Nov-12 A	04-Apr-14 A	100%	494	Construction Phase - Collection System																																																
Project Completion Report							Project Completion Report																																																
OI2200	Project Completion Report	115	05-Apr-14 A	29-Jul-14 A	100%	115	Project Completion Report																																																
EPA and TDEC Approvals							EPA and TDEC Approvals																																																
OV1030	Notification of Completion to EPA, TDEC, TCWN	0	30-Jul-14 A	30-Jul-14 A	0%	0	Notification of Completion to EPA, TDEC, TCWN																																																
Pineville PS and Sewer Basin Improvements							Pineville PS and Sewer Basin Improvements																																																
Consent Decree Duration (36 Months)							Consent Decree Duration (36 Months)																																																
OZ1040	Consent Decree Duration	1096	24-Apr-13 A	24-Apr-16 A	100%	1128	Consent Decree Duration																																																
OZ1050	Consent Decree Duration Completion Milestone	0		24-Apr-16 A	100%	0	Consent Decree Duration Completion Milestone																																																
Project Procurement							Project Procurement																																																
OZ1090	Previously Procured Consent Decree Projects	1	01-Mar-11 A	01-Mar-11 A	100%	1	Previously Procured Consent Decree Projects																																																
Planning Phase							Planning Phase																																																
OZ1000	Planning Phase	189	11-Apr-11 A	17-Oct-11 A	100%	158	Planning Phase																																																



Summary
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining ...
 Baseline Milestone

CHATTANOOGA CONSENT DECREE PROGRAM - PHASE I
CITY OF CHATTANOOGA, TN
WASTE RESOURCES DIVISION



Activity ID	Activity Name	At Completion Duration	Start	Finish	Duration % Complete	Original Duration	2009				2010				2011				2012				2013				2014				2015				2016				2017				2018				2019				2020				2021
							Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1										
Highland Park Sewer Rehab																																																							
Consent Decree Duration (60 Months)																																																							
AD1040	Consent Decree Duration	1828	24-Apr-13 A	25-Apr-18	61.96%	1827																																																	
AD1050	Consent Decree Duration Completion Milestone	0		25-Apr-18*	0%	0																																																	
Project Procurement																																																							
AD1090	CD Prequalification Procurement (FY 2012 - 2013) Priority II - Development and Issuance of RFP	66	12-Dec-12 A	15-Feb-13 A	100%	66																																																	
AD1100	Consultant develops and Submit Scope and Cost proposal	14	16-Feb-13 A	01-Mar-13 A	100%	14																																																	
AD1110	PMO Reviews/ Negotiates and Approve Proposal / Agreement	14	02-Mar-13 A	15-Mar-13 A	100%	14																																																	
AD1120	PMO Approved Agreement to Council for Approval	7	16-Mar-13 A	22-Mar-13 A	100%	7																																																	
AD1130	Consultant Signed Agreement to City for Execution	27	23-Mar-13 A	18-Apr-13 A	100%	27																																																	
Planning Phase																																																							
AD1000	Planning Phase	721	19-Apr-13 A	10-Apr-15 A	100%	721																																																	
AD1060	SRF Facility Plan Approval	186	24-Oct-13 A	28-Apr-14 A	100%	186																																																	
Engineering Phase																																																							
AD1010	Engineering	265	10-Apr-15 A	30-Dec-15 A	100%	265																																																	
AD1020	SRF Approval of Contract Documents	117	31-Dec-15 A	26-Apr-16 A	100%	117																																																	
Construction Bidding Phase																																																							
AD1070	Construction Bidding Phase	56	27-Apr-16 A	21-Jun-16	31.25%	32																																																	
AD1140	SRF Administration Phase	45	22-Jun-16	05-Aug-16	0%	45																																																	
Construction Phase																																																							
AD1080	Construction Phase	221	06-Aug-16	14-Mar-17	0%	221																																																	
Project Completion Report																																																							
OI2350	Project Completion Report	0	15-Mar-17	15-Mar-17	0%	0																																																	
EPA and TDEC Approvals																																																							
AD1030	Notification of Completion to EPA, TDEC, TCWN	0	15-Mar-17	15-Mar-17	0%	0																																																	
Citico CSOTF PS Improvement Study																																																							
Consent Decree Duration (36 Months)																																																							
AM1040	Consent Decree Duration	1096	24-Apr-13 A	24-Apr-16 A	100%	1128																																																	
AM1050	Consent Decree Duration Completion Milestone	0		24-Apr-16 A	100%	0																																																	
Project Procurement																																																							
AM1090	CD Prequalification Procurement (FY 2012 - 2013) Priority I - Development and Issuance of RFP	45	18-Oct-12 A	01-Dec-12 A	100%	45																																																	
AM1100	Consultant develops and Submit Scope and Cost proposal	10	02-Dec-12 A	11-Dec-12 A	100%	10																																																	
AM1110	PMO Reviews/ Negotiates and Approve Proposal / Agreement	10	12-Dec-12 A	21-Dec-12 A	100%	10																																																	



- Summary
- Critical Remaining ...
- Actual Level of Effort
- Actual Work
- Remaining Work
- Baseline Milestone

CHATTANOOGA CONSENT DECREE PROGRAM - PHASE I
CITY OF CHATTANOOGA, TN
WASTE RESOURCES DIVISION



Activity ID	Activity Name	At Completion Duration	Start	Finish	Duration % Complete	Original Duration	2009				2010				2011				2012				2013				2014				2015				2016				2017				2018				2019				2020				2021
							Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1						
Construction Bidding Phase							90	30-Jan-14 A	29-Apr-14 A	100%	88																																												
OT1070	Construction Bidding Phase	88	30-Jan-14 A	28-Apr-14 A	100%	88																																																	
OT1100	SRF Administration Period	36	25-Mar-14 A	29-Apr-14 A	100%	36																																																	
Construction Phase							968	09-Jun-14 A	31-Jan-17	73.75%	937																																												
OT1080	Construction Phase	968	09-Jun-14 A	31-Jan-17	73.75%	937																																																	
Project Completion Report							0	01-Feb-17	01-Feb-17	0%	0																																												
OI2180	Project Completion Report	0	01-Feb-17	01-Feb-17	0%	0																																																	
EPA and TDEC Approvals							0	01-Feb-17	01-Feb-17	0%	0																																												
OT1030	Notification of Completion to EPA, TDEC, TCWN	0	01-Feb-17	01-Feb-17	0%	0																																																	
Orchard Knob PS Improvements							2016	18-Oct-12 A	25-Apr-18	65.53%	2016																																												
Consent Decree Duration (60 Months)							1828	24-Apr-13 A	25-Apr-18	61.98%	1828																																												
AG1040	Consent Decree Duration	1828	24-Apr-13 A	25-Apr-18	61.96%	1827																																																	
AG1050	Consent Decree Duration Completion Milestone	0		25-Apr-18*	0%	0																																																	
Project Procurement							97	18-Oct-12 A	22-Jan-13 A	100%	97																																												
AG1090	CD Prequalification Procurement (FY 2012 - 2013) Priority I - Development and Issuance of RFP	45	18-Oct-12 A	01-Dec-12 A	100%	45																																																	
AG1100	Consultant develops and Submit Scope and Cost proposal	10	02-Dec-12 A	11-Dec-12 A	100%	10																																																	
AG1110	PMO Reviews/ Negotiates and Approve Proposal / Agreement	10	12-Dec-12 A	21-Dec-12 A	100%	10																																																	
AG1120	PMO Approved Agreement to Council for Approval	18	22-Dec-12 A	08-Jan-13 A	100%	18																																																	
AG1130	Consultant Signed Agreement to City for Execution	14	09-Jan-13 A	22-Jan-13 A	100%	14																																																	
Planning Phase							271	17-Apr-13 A	13-Jan-14 A	100%	305																																												
AG1000	Planning Phase	239	17-Apr-13 A	12-Dec-13 A	100%	239																																																	
AG1060	SRF Facility Plan Approval	31	13-Dec-13 A	13-Jan-14 A	100%	31																																																	
Engineering Phase							636	14-Jan-14 A	12-Oct-15 A	100%	629																																												
AG1010	Engineering	582	14-Jan-14 A	19-Aug-15 A	100%	582																																																	
AG1020	SRF Approval of Contract Documents	53	20-Aug-15 A	12-Oct-15 A	100%	53																																																	
Construction Bidding Phase							149	21-Oct-15 A	18-Mar-16 A	100%	197																																												
AG1070	Construction Bidding Phase	122	21-Oct-15 A	19-Feb-16 A	100%	122																																																	
AG1140	SRF Administration Phase	27	20-Feb-16 A	18-Mar-16 A	100%	27																																																	
Construction Phase							430	19-Mar-16 A	22-May-17	16.98%	430																																												
AG1080	Construction Phase	430	19-Mar-16 A	22-May-17	16.98%	430																																																	
Project Completion Report							0	23-May-17	23-May-17	0%	0																																												
OI2320	Project Completion Report	0	23-May-17	23-May-17	0%	0																																																	
EPA and TDEC Approvals							0	23-May-17	23-May-17	0%	0																																												



Summary
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining ...
 Baseline Milestone

CHATTANOOGA CONSENT DECREE PROGRAM - PHASE I
CITY OF CHATTANOOGA, TN
WASTE RESOURCES DIVISION



Activity ID	Activity Name	At Completion Duration	Start	Finish	Duration % Complete	Original Duration	2009				2010				2011				2012				2013				2014				2015				2016				2017				2018				2019				2020				2021
							Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1						
EPA and TDEC Approvals							0	17-Apr-16 A	17-Apr-16 A	0%	0																																												
AA1030	Notification of Completion to EPA, TDEC, TCWN	0	17-Apr-16 A	17-Apr-16 A	100%	0																																																	
EB/WB Flow Monitoring							1473	15-Jul-12 A	27-Jul-16	96.13%	1473																																												
Consent Decree Duration (36 Months)							1096	24-Apr-13 A	24-Apr-16 A	100%	1102																																												
AC1450	Consent Decree Duration	1096	24-Apr-13 A	24-Apr-16 A	100%	1097																																																	
AC1460	Consent Decree Duration Completion Milestone	0		24-Apr-16 A	100%	0																																																	
Project Procurement							45	15-Jul-12 A	28-Aug-12 A	100%	45																																												
AC1470	PM Procurement	45	15-Jul-12 A	28-Aug-12 A	100%	45																																																	
Planning Phase							177	20-Oct-12 A	15-Apr-13 A	100%	177																																												
AC1520	Planning Phase	177	20-Oct-12 A	15-Apr-13 A	100%	177																																																	
AC1530	SRF Facility Plan Approval	0	20-Oct-12 A	20-Oct-12 A	100%	0																																																	
Engineering Phase							574	16-Apr-13 A	11-Nov-14 A	100%	890																																												
AC1540	Flow Monitoring by West Bank Flow Meter	271	16-Apr-13 A	11-Jan-14 A	100%	271																																																	
AC1545	Flow Monitoring by New Outfall Flow Meter	574	16-Apr-13 A	11-Nov-14 A	100%	574																																																	
AC1550	SRF Approval of Contract Documents	0	16-Apr-13 A	16-Apr-13 A	100%	0																																																	
Construction Bidding Phase							0	11-Nov-14 A	11-Nov-14 A	0%	0																																												
AC1560	Construction Bidding Phase	0	11-Nov-14 A	11-Nov-14 A	100%	0																																																	
AC1570	SRF Administration Period	0	11-Nov-14 A	11-Nov-14 A	100%	0																																																	
Construction Phase							833	12-Jan-14 A	24-Apr-16 A	0%	0																																												
AC1580	Construction Phase	833	12-Jan-14 A	24-Apr-16 A	100%	0																																																	
Project Completion Report							57	31-May-16	26-Jul-16	0%	57																																												
OI2440	Project Completion Report	57	31-May-16*	26-Jul-16	0%	57																																																	
EPA and TDEC Approvals							0	27-Jul-16	27-Jul-16	0%	0																																												
AC1590	Notification of Completion to EPA, TDEC, TCWN	0	27-Jul-16	27-Jul-16	0%	0																																																	
MBWWTP Projects							2337	01-Jan-12 A	25-May-18	65.26%	2087																																												
MBWWTP Hydraulic and Pump Improvements							2016	18-Oct-12 A	25-Apr-18	65.53%	2016																																												
Consent Decree Duration (60 Months)							1828	24-Apr-13 A	25-Apr-18	61.98%	1828																																												
AK1040	Consent Decree Duration	1828	24-Apr-13 A	25-Apr-18	61.96%	1827																																																	
AK1050	Consent Decree Duration Completion Milestone	0		25-Apr-18*	0%	0																																																	
Project Procurement							97	18-Oct-12 A	22-Jan-13 A	100%	97																																												
AK1090	CD Prequalification Procurement (FY 2012 - 2013) Priority I - Development and Issuance of RFP	45	18-Oct-12 A	01-Dec-12 A	100%	45																																																	
AK1100	Consultant develops and Submit Scope and Cost proposal	10	02-Dec-12 A	11-Dec-12 A	100%	10																																																	
AK1110	PMO Reviews/ Negotiates and Approve Proposal / Agreement	10	12-Dec-12 A	21-Dec-12 A	100%	10																																																	



Summary
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining ...
 Baseline Milestone

CHATTANOOGA CONSENT DECREE PROGRAM - PHASE I
CITY OF CHATTANOOGA, TN
WASTE RESOURCES DIVISION



Activity ID	Activity Name	At Completion Duration	Start	Finish	Duration % Complete	Original Duration	2009				2010				2011				2012				2013				2014				2015				2016				2017				2018				2019				2020				2021
							Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1						
Agawela Drive Stream Restoration							Agawela Drive Stream Restoration																																																
Consent Decree Duration (60 Months)							Consent Decree Duration (60 Months)																																																
OS1030	Consent Decree Duration (60 Months)	1828	24-Apr-13 A	25-Apr-18	61.96%	1827	Consent Decree Duration (60 Months)																																																
OS1040	Consent Decree Duration Completion Milestone	0		25-Apr-18*	0%	0	Consent Decree Duration Completion Milestone																																																
Project Procurement							Project Procurement																																																
OS1080	CD Prequalification Procurement (FY 2012 - 2013) Priority I - Development and Issuance of RFP	45	18-Oct-12 A	01-Dec-12 A	100%	45	CD Prequalification Procurement (FY 2012 - 2013) Priority I - Development and Issuance of RFP																																																
OS1090	Consultant develops and Submit Scope and Cost proposal	10	02-Dec-12 A	11-Dec-12 A	100%	10	Consultant develops and Submit Scope and Cost proposal																																																
OS1100	PMO Reviews/ Negotiates and Approve Proposal / Agreement	10	12-Dec-12 A	21-Dec-12 A	100%	10	PMO Reviews/ Negotiates and Approve Proposal / Agreement																																																
OS1110	PMO Approved Agreement to Council for Approval	18	22-Dec-12 A	08-Jan-13 A	100%	18	PMO Approved Agreement to Council for Approval																																																
OS1120	Consultant Signed Agreement to City for Execution	14	09-Jan-13 A	22-Jan-13 A	100%	14	Consultant Signed Agreement to City for Execution																																																
Planning Phase							Planning Phase																																																
OS1000	Planning Phase	265	24-Jan-13 A	16-Oct-13 A	100%	265	Planning Phase																																																
Engineering Phase							Engineering Phase																																																
OS1010	Engineering	860	18-Oct-13 A	24-Feb-16 A	100%	860	Engineering																																																
Construction Bidding Phase							Construction Bidding Phase																																																
OS1060	Construction Bidding Phase	126	25-Feb-16 A	29-Jun-16	53.13%	64	Construction Bidding Phase, Construction Bidding Phase																																																
Construction Phase							Construction Phase																																																
OS1070	Construction Phase	287	30-Jun-16	12-Apr-17	0%	287	Construction Phase																																																
Project Completion Report							Project Completion Report																																																
OS1170	SEP Completion Report	30	13-Apr-17	12-May-17	0%	30	SEP Completion Report																																																
EPA and TDEC Approvals							EPA and TDEC Approvals																																																
OS1130	Place Copy of EPA and TDEC Submittal in PDR	7	13-May-17	19-May-17	0%	7	Place Copy of EPA and TDEC Submittal in PDR																																																
OS1140	EPA Review and Approval	60	13-May-17	11-Jul-17	0%	60	EPA Review and Approval																																																
OS1150	TDEC Review and Approval	60	13-May-17	11-Jul-17	0%	60	TDEC Review and Approval																																																
OS1160	Submit Copy of Approved Deliverable in the PDR (within 7 days following Receipt of Approval by EPA)	7	12-Jul-17	18-Jul-17	0%	7	Submit Copy of Approved Deliverable in the PDR (within 7 days following Rec																																																
Section IX - Reporting Requirement							Section IX - Reporting Requirement																																																
Para 38 - Quarterly Reports							Para 38 - Quarterly Reports																																																
Quarterly Reports							Quarterly Reports																																																
Quarterly Report - 2013							Quarterly Report - 2013																																																
CR1000	Quarterly Report Period 1	160	24-Apr-13 A	30-Sep-13 A	100%	160	Quarterly Report Period 1																																																
CR1010	Develop Quarterly Report	30	30-Sep-13 A	29-Oct-13 A	100%	30	Develop Quarterly Report																																																
CR1020	Submit Deliverable to EPA and TDEC	1	30-Oct-13 A	30-Oct-13 A	100%	1	Submit Deliverable to EPA and TDEC																																																
CR1030	Place Copy of EPA and TDEC Submittal in PDR	1	30-Oct-13 A	30-Oct-13 A	100%	1	Place Copy of EPA and TDEC Submittal in PDR																																																



- Summary
- Critical Remaining ...
- Actual Level of Effort
- Actual Work
- Remaining Work
- Baseline Milestone

CHATTANOOGA CONSENT DECREE PROGRAM - PHASE I
CITY OF CHATTANOOGA, TN
WASTE RESOURCES DIVISION



