



City of Chattanooga

Mayor Tim Kelly

March 01, 2022

VIA CERTIFIED MAIL

Mr. Richard Elliott
Environmental Engineer
Clean Water Enforcement Branch
US EPA-Region 4
61 Forsyth Street, SW
Atlanta, GA 30303

**Re: *United States of America et. al. v. City of Chattanooga, No. 1:12-cv-0024*
Annual Report No. 9 – January 2021 to December 2021**

Dear Mr. Elliott:


On behalf of the City of Chattanooga, Tennessee (“City”), and in accordance with the Consent Decree entered by the United States District Court for the Eastern District of Tennessee (Southern Division), on April 24, 2013, in the case styled the United States of America et. al. v. City of Chattanooga, No. 1:12-cv-0024 (“Consent Decree”), we are submitting to both the Environmental Protection Agency (“EPA”) and the Tennessee Department of Environment and Conservation (“TDEC”) the ninth annual report required pursuant to paragraph 40 of the Consent Decree. This report is also being submitted in accordance with the letter from Denise Diaz, dated September 16, 2013, establishing the dates for reporting under the Consent Decree.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering such information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Mr. Richard Elliott
March 1, 2022
Page Two

Please let me know if you have any questions regarding our submittal.

Sincerely,



Mark Heinzer
Interim Director, Waste Resources Division

Enclosure

cc: Karl Fingerhood, Esq., US DOJ
Chief, Environmental Enforcement Section, US DOJ
Chief, Clean Water Enforcement Branch, US EPA Region 4
Paul Schwartz, Esq., US EPA
Sohnia Hong, Office of the Attorney General
Enforcement Coordinator, Water Pollution Control, TDEC
Brandi Prewitt, TN Clean Water Network
Adam Sowatzka, Esq., King & Spalding
Mike Marino, P.E., Jacobs Engineering



Annual Report No. 9

January 1 - December 31, 2021

Prepared for

**Environmental Protection Agency and
Tennessee Department of Environment and
Conservation**

City of Chattanooga
Waste Resources Division
Consent Decree Program
Case No. 1:12-cv-00245

Prepared by

City of Chattanooga
Waste Resources Division

Submitted by

Jacobs

Jacobs Engineering Group Inc.
Consent Decree Program Manager

Chattanooga, Tennessee
March 1, 2022

Table of Contents

1.0	Introduction	1
	1.1 Purpose	1
	1.2 Requirements	1
2.0	CMOM Programs	2
3.0	SSO Trends Analysis	9

Tables

2-1	CMOM Program Summary	3
3-1	SSOs Attributed to Unavoidable Construction	10
3-2	SSOs Attributed to Mechanical Failure	10
3-3	SSOs Attributed to Other Factors	10

Figures

3-1	SSO Events by Year.....	9
3-2	SSO Events by Cause.....	11
3-3	Quarterly SSO Quantities	12
3-4	Quarterly SSO Durations.....	13
3-5	Quarterly SSO Volumes	14

Acronyms and Abbreviations

AOP	Additional Operational Plan
BOD	Biochemical Oxygen Demand
CAP	Capacity Assurance Program
CD	Consent Decree
CMOM	Capacity, Management, Maintenance and Operations
CSOTF	Combined Sewer Overflow Treatment Facility
DO	Dissolved Oxygen
EPA	Environmental Protection Agency
FOG	Fats, Oils, and Grease
FSE	Food Service Establishment
IJA	Inter-Jurisdictional Agreement
ISS	Interceptor Sewer System
KPI	Key Performance Indicator
MBWWTP	Moccasin Bend Wastewater Treatment Plant
MBEC	Moccasin Bend Environmental Campus
MG	Million Gallons
MH	Manhole
N/A	Not Applicable
No.	Number
NOAA	National Oceanic and Atmospheric Administration
NPDES	National Pollutant Discharge Elimination System
PCCMP	Post Construction Compliance Monitoring Program
PM	Preventive Maintenance
PS	Pump Station
SORP	Sewer Overflow Response Protocol
SSO	Sanitary Sewer Overflow
TDEC	Tennessee Department of Environment and Conservation
TSS	Total Suspended Solids

WQS

Water Quality Standards

1.0 Introduction

1.1 Purpose

On April 24, 2013, the City of Chattanooga (“City”) entered into a Consent Decree with the United States and the State of Tennessee, in the case styled *United States of America et. al. v. City of Chattanooga, No. 1:12-cv-00245* (“CD”). Pursuant to Section IX of the CD, the City is required to submit annual reports on a yearly basis to the Environmental Protection Agency (“EPA”) and Tennessee Department of Environment and Conservation (“TDEC”). Chattanooga has prepared this report to satisfy the reporting requirements found in Paragraph 40 of the CD, which covers the period from January 1, 2021 through December 31, 2021 (“Reporting Period”). This report is also being submitted in accordance with the letter from Denise Diaz, dated September 16, 2013, establishing the dates for the reporting under the CD.

1.2 Requirements

As detailed in Section IX of the CD, the City is required to report a summary of Capacity, Management, Operations and Management (“CMOM”) Program as implemented or modified pursuant to the CD, including a comparison of actual performance with any performance measures that have been established. Additionally, the 1st five annual reports included a trends analysis of the number, volume, duration, and cause of Chattanooga’s Sanitary Sewer Overflow (“SSO”) events for a 24-month rolling period, updated to reflect the SSO events that occurred during the previous 12-month period. Since the 6th annual report, this trends analysis covers SSO events spanning a 5-year rolling period.

2.0 CMOM Programs

The City has completed the development of its CMOM program pursuant to Paragraph 20 of the CD. As of the end of the last Reporting Period, all nine (9) of the nine CMOM programs have been developed by Chattanooga, submitted to TDEC and EPA, and approved. Table 2-1 on the following page summarizes the status of the CMOM Programs, including updates and key performance indicators (“KPIs”) related to implementation of those that have received EPA approval.

**Table 2-1
CMOM Program Summary**

January 1, 2021 - December 31, 2021						
CMOM Program	CMOM Program Status	CD Reference	CMOM Program KPI	CMOM KPI Purpose	Established Performance Measure	Actual Measured Performance
Sewer Overflow Response Protocol ("SORP")	Approved by EPA and TDEC 5/29/2014	Section VI, Paragraph 20(a)(ii)	Maintain records of all sanitary sewer overflow ("SSO") responses and response times	Reduce response times to respond to SSOs to reduce SSO impacts	Reduce SSO response time to within one hour after notification of event	Average SSO response time for 2021 was ~8.4 minutes
Sewer Overflow Response Protocol ("SORP")	Approved by EPA and TDEC 5/29/2014	Section VI, Paragraph 20(a)(ii)	Provide notice to TDEC as required by National Pollutant Discharge Elimination ("NPDES") Permit within 24 hours of being made aware of an SSO event	Improve timeliness of SSO reporting to TDEC	Notify TDEC of SSO events within 24 hours after being made aware of event	All 24-hour reports were made to TDEC within the 24-hour time period
Gravity Line Preventive Maintenance Program	Approved by EPA and TDEC 12/3/2014 Updated and reapproved by EPA 9/25/2017	Section VI, Paragraph 20(d)	Annual Chemical Root Control Footage	Reduce the impacts of roots on system performance	Treat 50,000 feet/year	102,841 feet were treated in 2021
Gravity Line Preventive Maintenance Program	Approved by EPA and TDEC 12/3/2014 Revised and reapproved by EPA 9/25/2017	Section VI, Paragraph 20(d)	Footage of Pipeline Hydraulically Cleaned During the Calendar Year	Improve the gravity system performance	1,000,000 feet/year	1,275,850 feet in 2021

**Table 2-1
CMOM Program Summary**

January 1, 2021 - December 31, 2021						
CMOM Program	CMOM Program Status	CD Reference	CMOM Program KPI	CMOM KPI Purpose	Established Performance Measure	Actual Measured Performance
Gravity Line Preventive Maintenance Program	Approved by EPA and TDEC 12/3/2014 Revised and reapproved by EPA 9/25/2017	Section VI, Paragraph 20(d)	Number of MACP Level 1 Manhole Inspections During the Calendar Year	Complete Level 1 inspections to improve system performance	1,000/year until 2017 and then 2,000/year	1,970 inspections in 2021 ¹
Gravity Line Preventive Maintenance Program	Approved by EPA and TDEC 12/3/2014 Revised and reapproved by EPA 9/25/2017	Section VI, Paragraph 20(d)	Number of MACP Level 2 Manhole Inspections During the Calendar Year	Complete Level 2 inspections to improve system performance	900/year until 2017 and then 500/year	2,695 inspections in 2021 ²
Gravity Line Preventive Maintenance Program	Approved by EPA and TDEC 12/3/2014 Revised and reapproved by EPA 9/25/2017	Section VI, Paragraph 20(d)	The Number of SSOs caused by the build-up of debris, sediment, roots, and grease in the collection system	Measure effectiveness of gravity maintenance program	A reduction in maintenance-related SSOs	There were 37 SSOs associated with blockages in 2021 as compared to 23 in 2020 ³

¹ Measured performance was not met due to the exceed number of level 2 inspection that yield better result.

² The level 2 inspection reports were delayed for December 2021.

³ Measured performance was increased comparing with 2020 due to the impact of Covid-19 pandemic.

**Table 2-1
CMOM Program Summary**

January 1, 2021 - December 31, 2021						
CMOM Program	CMOM Program Status	CD Reference	CMOM Program KPI	CMOM KPI Purpose	Established Performance Measure	Actual Measured Performance
Gravity Line Preventive Maintenance Program	Approved by EPA and TDEC 12/3/2014 Revised and Revised by EPA 9/25/2017	Section VI, Paragraph 20(d)	Footage of pipelines and frequency that preventive maintenance hydraulic cleaning is performed	Complete gravity line maintenance to improve system performance	Preventive Hydraulic Line Cleaning Frequency Maximum ft. 2 months – 25,000 ft. 4 months – 50,000 ft. 6 months – 50,000 ft. 8 months – 50,000 ft. 12 months- 225,000 ft. 18 months- 250,000 ft. 36 months- 350,000 ft.	Preventive Hydraulic Line Cleaning Frequency Actual ft. 2 months- 0 ft. 4 months- 0 ft. 6 months- 64,777 ft. 8 months- 54,506 ft. 12 months- 1,315,969 ft. 18 months- 1,664,029 ft. 36 months- 2,780,717 ft.
Fats, Oils, and Grease (“FOG”) Management Program	Approved by EPA and TDEC 7/21/2015	Section VI, Paragraph 20(c)	Number of FOG-related SSOs	Measure FOG program effectiveness	Yearly Reduction in FOG-related SSOs	There were 10 SSOs associated with grease blockages ⁴

⁴ Measured performance was increased comparing with 2020 due to the impact of Covid-19 pandemic.

**Table 2-1
CMOM Program Summary**

January 1, 2021 - December 31, 2021						
CMOM Program	CMOM Program Status	CD Reference	CMOM Program KPI	CMOM KPI Purpose	Established Performance Measure	Actual Measured Performance
Fats, Oils, and Grease ("FOG") Management Program	Approved by EPA and TDEC 7/21/2015	Section VI, Paragraph 20(c)	Number of annual inspections vs the total number of Food Service Establishments ("FSEs")	Measure FOG Program Workload	100%	84.7% ⁵
Fats, Oils, and Grease ("FOG") Management Program	Approved by EPA and TDEC 7/21/2015	Section VI, Paragraph 20(c)	Number of annual Noncompliance Notifications vs the total inspections	Evaluate the FOG Program effectiveness	Below 15%	3.7% of total inspections yielded a non-compliance notification
Fats, Oils, and Grease ("FOG") Management Program	Approved by EPA and TDEC 7/21/2015	Section VI, Paragraph 20(c)	FOG Hot Spots	Reduce the number of FOG hot spot areas	Reduce linear footage by 10%	0% reduction
Fats, Oils, and Grease ("FOG") Management Program	Approved by EPA and TDEC 7/21/2015	Section VI, Paragraph 20(c)	Number of FSEs Added Annually	Measure FOG program effectiveness	Have every existing FSE included in Program so only new ones are added	2 FSEs were added during the reporting period
Fats, Oils, and Grease ("FOG") Management Program	Approved by EPA and TDEC 7/21/2015	Section VI, Paragraph 20(c)	Annual FOG Management Program Update Completed on Time	Improve FOG program effectiveness	Complete Annually	100%

⁵ Measured performance was not met due to the impact of COVID-19 pandemic.

**Table 2-1
CMOM Program Summary**

January 1, 2021 - December 31, 2021						
CMOM Program	CMOM Program Status	CD Reference	CMOM Program KPI	CMOM KPI Purpose	Established Performance Measure	Actual Measured Performance
Fats, Oils, and Grease ("FOG") Management Program	Approved by EPA and TDEC 7/21/2015	Section VI, Paragraph 20(c)	Number of Pretreatment Program Employees Trained on FOG Management Program	Improve employee program knowledge through training	100%	100%
Pump Station Operations Program	Approved by EPA and TDEC 10/22/2015 Revised and reapproved by EPA 9/25/2017	Section VI, Paragraph 20(e)	Pump Station ("PS") Operational Checks	Improve pump station performance	95% adherence to PS/CSOTF visit schedule	100% completed on time
Pump Station Preventive Maintenance Program	Approved by EPA and TDEC 3/17/2015 Revised and reapproved by EPA 9/25/2017	Section VI, Paragraph 20(f)	Preventive Maintenance ("PM") Completion Schedule	Measure PM program effectiveness	95% adherence to PM schedule	86% completed on time ⁶
Pump Station Preventive Maintenance Program	Approved by EPA and TDEC 3/17/2015 Revised and reapproved by EPA 9/25/2017	Section VI, Paragraph 20(f)	Number of Preventable Work Orders	Measure work order program effectiveness	Less than 5 preventable work orders per month	Total of 21 and average of 1.75 preventable work orders per month in 2021, as compared to 1.67 per month in 2020
Pump Station Preventive Maintenance Program	Approved by EPA and TDEC 3/17/2015 Revised and reapproved by EPA 9/25/2017	Section VI, Paragraph 20(f)	Track Work Orders Found Via PM Activities	Evaluate effectiveness of the PM program	Track the number of CMs generated as a result of a PM	16.1% for 2021 overall (177 CMs and 1099 PMs)

⁶ Measured performance was not met due to the impact of COVID-19 pandemic.


**Table 2-1
CMOM Program Summary**

January 1, 2021 - December 31, 2021						
CMOM Program	CMOM Program Status	CD Reference	CMOM Program KPI	CMOM KPI Purpose	Established Performance Measure	Actual Measured Performance
Pump Station Preventive Maintenance Program	Approved by EPA and TDEC 3/17/2015 Revised and reapproved by EPA 9/25/2017	Section VI, Paragraph 20(f)	Track the Age of Work Orders	Improve work order process	No work orders older than 6 months	Average of 17 work orders older than 6 months in 2021 (1.3% of total work orders)
Pump Station Preventive Maintenance Program	Approved by EPA and TDEC 3/17/2015 Revised and reapproved by EPA 9/25/2017	Section VI, Paragraph 20(f)	Percentage of Emergency Work Orders	Track the reliability of the City assets	Less than 10% of the work orders are emergencies	Emergency work orders were 0% of total work orders written
Pump Station Preventive Maintenance Program	Approved by EPA and TDEC 3/17/2015 Revised and reapproved by EPA 9/25/2017	Section VI, Paragraph 20(f)	Work Orders Awaiting Parts	Improve work order program	No Work Orders Older than 30 days Awaiting Parts	Average of 7 work orders older than 30 days awaiting parts (6% of total work orders)
Pump Station Preventive Maintenance Program	Approved by EPA and TDEC 3/17/2015 Revised and reapproved by EPA 9/25/2017	Section VI, Paragraph 20(f)	Work Backlog	Measure work order program effectiveness	Not more than 6 weeks of work	81% of work orders written were closed
Pump Station Preventive Maintenance Program	Approved by EPA and TDEC 3/17/2015 Revised and reapproved by EPA 9/25/2017	Section VI, Paragraph 20(f)	Overtime as a Percent of Total Hours Worked	Improve pump station program by measuring overall overtime usage	Less than 5%	11.1% OT
Capacity Assurance Program ("CAP")	Approved by EPA and TDEC 10/13/2016	Section VI, Paragraph 20(h)	Applicable CD components to be identified during program implementation	N/A	N/A	N/A

3.0 SSO Trends Analysis

The City conducted a trends analysis of the cause, duration, and volume of SSO events for the 60-month period spanning January 1, 2017 through December 31, 2021. Rainfall data collected during the same time period was included in the analysis to illustrate the effects of heavy, sustained rainfall on the occurrence, duration, and volume of the recorded SSO events. Figure 3-1 below provides a summary of SSO events by year for the reporting period:

Figure 3-1
SSO Events by Year



As illustrated in Figure 3-1, there was an upward trend in SSO events (+6%), including wet weather (+6%), and non-wet weather SSOs (+8%), over the five-year period. However, there was also a corresponding significant upward trend in rainfall (+11%), as described further in this section below. The majority of SSO events during the reporting period were wet weather related (78%).

Based on averaged data from the 13 rain gauges installed throughout Chattanooga, the observed rainfall in 2021 was 20% higher than normal. Significant wet weather events occurred during the second half of March 2021, with 9 inches of rainfall recorded over 2 weeks. Despite that, no Eastbank/Westbank SSO was observed.

On September 18 to 20, 2021, Chattanooga received on average 4.1 inches of rain. The Eastbank/Westbank outfall overflowed, but only because the Influent Relief Pump Station (“IRPS”) at the Moccasin Bend Environmental Campus (“MBEC”) shut down due to power failure for slightly more than 1 hour on September 19. The hydraulic model confirmed that without this power failure, no overflow would have occurred. However, the Eastbank outfall recorded another overflow a few hours later. This overflow is thought to be related to that earlier power failure, but this could not be proven therefore it was qualified as wet weather SSO, the only wet weather SSO for Eastbank/Westbank in 2021. These Eastbank/Westbank SSO are shown in Table 3-1.

Table 3-1
SSO Attributed to Power Failure

Start Date	Start Time	Location	Source	Estimated Duration (hrs)	Estimated Volume(gal)	SSO Destination	Cause
19-Sep-21	2:00 PM	122 Rowland Gap Rd (West Bank)	West Bank	0.8	194,000	Tennessee River	IRPS Power Failure
19-Sep-21	2:00 PM	End of MLK BLVD (East Bank)	East Bank	0.8	130,670	Tennessee River	IRPS Power Failure
19-Sep-21	9:00 PM	End of MLK BLVD (East Bank)	East Bank	4.3	221,639	Tennessee River	IRPS Power Failure


Figure 3-2 depicts SSO events by cause per quarter for the reporting period. Wet weather was the leading cause of SSO, followed by blockages.

Figure 3-3 depicts total SSO events and rainfall accumulation per quarter. Looking at the overall, five-year, and quarterly trends, there has been an 18% reduction in the number of SSO since 2017, while the rainfall has increased by 6%.

Figure 3-4 depicts cumulative SSO duration and rainfall accumulation per quarter or the sum of the durations of each SSO event that was recorded per quarter for the reporting period. There is a decreasing trend in cumulative SSO duration in the 5-year span (-5%).

Figure 3-5 depicts cumulative SSO volume and rainfall accumulation per quarter or the sum of the volumes of each SSO event that was recorded per quarter for the reporting period. Looking at the overall, five-year, and quarterly trends, there has been an increase in rainfall by 6% and at the same time, a significant reduction in total SSO volume by -76%; this decrease in volume is mostly due to the reduction in Eastbank/Westbank overflow occurrences and volume. The completion of the Wet Weather Storage Phases 1-3 at Hamm Rd in the first quarter of 2022 should completely eliminate the Eastbank/Westbank overflow for wet weather events up to the 2-year 24-hour design storm.

Figure 3-2
SSO Events by Cause



	1st Quar-2017	2nd Quar-2017	3rd Quar-2017	4th Quar-2017	1st Quar-2018	2nd Quar-2018	3rd Quar-2018	4th Quar-2018	1st Quar-2019	2nd Quar-2019	3rd Quar-2019	4th Quar-2019	1st Quar-2020	2nd Quar-2020	3rd Quar-2020	4th Quar-2020	1st Quar-2021	2nd Quar-2021	3rd Quar-2021	4th Quar-2021
Total SSO	36	94	9	33	83	50	43	79	131	20	17	48	172	39	6	41	101	20	53	13
Wet Weather	18	84	4	15	74	43	36	70	120	2	0	31	162	30	3	30	83	6	42	1
PS Mechanical Failure	0	0	1	0	0	1	0	1	0	1	1	0	0	0	0	0	0	0	0	1
PS Electrical Failure	0	0	0	0	0	0	1	0	0	0	0	0	0	0	0	1	0	0	0	0
Power Failure	2	0	0	0	0	1	0	0	0	0	0	0	1	3	0	0	0	0	2	0
Other	4	2	1	8	2	2	2	0	2	1	5	1	1	2	0	1	5	4	0	2
Defect(s)	1	1	2	0	0	0	1	0	0	1	0	0	0	0	0	1	0	0	3	1
Blockage	11	7	1	10	7	3	3	8	9	15	11	16	8	4	3	8	13	10	6	8
Rainfall (in)	12.56	20.78	14.05	11.09	13.60	14.28	16.01	18.93	24.28	14.75	7.13	16.99	25.95	17.03	14.01	14.37	20.31	9.43	22.86	10.22

Figure 3-3
Quarterly SSO Quantities




Figure 3-4
Quarterly SSO Durations




Figure 3-5
Quarterly SSO Volume

